

To : M/s MODULARZ

From: ENGR. FAYEZ

Attn : Ishan Mohomad

Mobile: +974 7787 9655

E-mail: ishan.mohomad@modularz.net

Date : 2 February, 2026

Pages : 03

Sub : Supply & Installation of Walk In Cold room rooms **Ref. #: 99240-2**

CHILLER ROOM & FREEZER ROOM

Dear Sir,

With reference to your inquiry, we are pleased to submit our proposal for your above requirements to wit:

SCOPE OF WORK : **Supply, installation, Testing & Commissioning of 2 no Walk in Cold Rooms (+2C Chiller room) & (-18C Freezer room)**
(Temperature Can be adjusted from the digital thermostat to the desired client temperatures)

EXTERNAL Dimensions : **5.4 x 4.6 x 2.4m chiller**
5.4 x 2.6 x 2.4m freezer
(PUR Wall & PUR Ceiling PANEL THICKNESS **100mm**)

Doors : 2no Single Leaf Hinged Door 0.8m x 1.8m with heater

Floor Insulation : 100mm PUR with checkered aluminum on top

Refrigeration Units: each room will have its own independent refrigeration system and control.

2no Condensing Unit + 2no Matching Evaporator

Condensing Units made by COPELAND, or DORIN ITALY or TECUMSEH with Matching Evaporator Unit

Sandwich Panel INSULATION : **PUR (POLYURTHANE) (Made in Qatar)**

THICKNESS : **100 mm**

CLADDING : **0.4 mm pre-painted GI sheets.**

CONSTRUCTION : Panels are joined together by means of tongue and groove and locked together on each side of the panel to ensure air tight joints .

DOOR ACCESSORIES : Door is complete with fittings and accessories and have the same finish and thickness as that of the

walls and ceiling, complete with rubber gaskets, safety release handle.

Lighting	:	LED lights Included to provide the appropriate light levels for each cold store.
Ref. Accessories	:	All accessories such as expansion valve, solenoid, sight glass, pressure relief valves ...etc are included
CONTROL PANEL	:	Specially designed to control & secure the system. 1 no. control panel for BOTH cold rooms will be provided with necessary contactor, overload relay, signal lights...etc
PIPES	:	copper pipes are made by Muller Brass or Equivalent
M/ ACCESSORIES	:	Will be provided including rivets, internal and external flashing, silicon and hygienic plastic corners.
Excluding	:	Electrical Power to be arranged by client at site & Any Civil Works.

TOTAL PRICE FOR 2 NOS ROOMS = 110,000 Q.R.

PAYMENT TERMS	:	50% advance 25% upon delivery of cooling units 25% upon Completion
DELIVERY	:	4 to 6 weeks from the date of your firm order along with the receipt of down payment provided the site is ready for installation.
WARRANTY	:	1 year on all materials supplied and installed by MES.

NOTE : All civil works and main power EXCLUDED. Our work is limited to the above quoted. Delay of delivery due to acts of 3rd party (non-availability of supply); site readiness; accidents will not be accounted to MES. Warranty does not cover force majeure, loss due to fire or damage due to natural calamities. MES will not be held liable for any damage on products or items inside the cold room.

VALIDITY	:	30 days.
-----------------	---	----------

We trust the above quotation merits your attention and we look forward to serving your requirement soon. Should you need any further clarification, please do not hesitate to contact us.

Metri Engineering Services W.L.L

