To : M/s UNITED WASTE MANAGEMENT WLL

Attn : Mr. Elia Antonios Mobile: +974

E-mail: mailto:e.antonios@unitedwm.ga

Sub: Supply & Installation of Walk In Chiller Room Ref. #: 9822-1

LOCATION: MIC

Dear Sir.

With reference to your inquiry, we are pleased to submit our proposal for your above requirements to wit:

SCOPE OF WORK : Supply, installation, Testing & Commissioning of 1 no Walk in

Chiller Room

Cold Room #1: Chiller Room

EXTERNAL Dimensions : 12m×7.5m×3.25m height

(PUR Wall & PUR Ceiling PANEL THICKNESS 100mm)

Doors : 1no Hinged Door 0.9m x 1.9m with heater

Floor Insulation : Sandwich Panel + Checkered aluminum on top

Refrigeration Units: 2no Condensing Units (DORING ITALY) + 2no Matching Evaporator

Sandwich Panel INSULATION : PUR (POLYURTHANE) (Made in Qatar)

THICKNESS: 100 mm

CLADDING : 0.4 mm pre-painted GI sheets.

CONSTRUCTION : Panels are joined together by means of tongue and

groove and locked together on each side of the

panel to ensure air tight joints.

DOOR ACCESSORIES : Door is complete with fittings and accessories and

have the same finish and thickness as that of the walls and ceiling, complete with rubber gaskets.

Lighting : LED lights Included to provide the appropriate

light levels for each cold store.

Ref. Accessories : All accessories such as expansion valve, solenoid,

sight glass, pressure relief valves ...etc are

included

CONTROL PANEL : Specially designed to control & secure the system.

1 no. control panel for each cold room will be provided with necessary contactor,

overload relay, signal lights...etc

PIPES : copper pipes are made by Muller Brass or

Equivalent

M/ ACCESSORIES : Will be provided including rivets, internal and

external flashing, silicon and hygienic plastic

corners.

ELECTRICAL WORKS : BY CLIENT

$\underline{NET \ PRICE \ FOR \ ABOVE = 245,000 \ Q.R.}$

PAYMENT TERMS : 60% advance

20% upon delivery of cooling units

20% upon Completion

DELIVERY : 2 WEEKS from the date of your firm order along

with the receipt of down payment provided the

site is ready for installation.

WARRANTY : 1 year on all materials supplied and installed by

MES + free preventive maintenance for the 1st year. Servicing other than MES authorized technician voids warranty. Sandwich Panels 5 years

warranty.

NOTE : <u>All civil works and main power</u> EXCLUDED. Our work is limited to the above quoted. <u>Delay of delivery due to acts of 3rd party (non-availability of supply); site readiness;</u> accidents will not be accounted to MES. Warranty does not cover force majeure, loss due to fire or damage due to natural calamities. MES will not be held liable for any damage on products or items inside the cold room.

VALIDITY : 30 days.

We trust the above quotation merits your attention and we look forward to serving your requirement soon. Should you need any further clarification, please do not hesitate to contact us.

Thanks & regards,

Metri Engineering Services W.L.L

Engr. Fayez 55572793

