

#### **INVOICE**

#### BILL TO

#### M/s DOHA DRUG STORE

Ms. Silpa S Kartha

jenefer@dohadrugstore.com,qc@dohadrugstore.com,

Doha-Qatar

44058615

PROJECT/SITE

DOHA DRUG STORE (COLD ROOM AMC)

Bank Name: Commercial Bank of Qatar (Q.S.C.)

IBAN: QA64CBQA00000004580580187001

Account No.: 4580-580187-001

Swift code: CBQAQAQA
Branch: GRAND HAMAD STREET

DATE
24/04/2025
INVOICE NO.
1200048
PO NO.
AMC CONTRACT



#	DESCRIPTION الوصف	QTY الكمية	UNIT PRICE سعر الوحدة	TOTAL PRICE السعر الإجمالي
1	Settlement of Monthly Payment for Cold Room AMC Covering APRIL 2025	1	1333.00	1333.00
2				0.00
3				0.00
4				0.00
5				0.00
6				0.00
7				0.00
8				0.00
9				0.00
10				0.00
11				0.00
	Remarks / Payment Instructions:		SUBTOTAL	1333.00
	Beneficiary Details: Mitri Engineering Services		DISCOUNT	0.00
	Tel/Fax: +974 44876142 Doha - Qatar Bank Details:		Balance Due	QR1,333.00

Tel: 44459207 - Fax: 44780499 - P.O.Box: 23107 E-mail: mes@mes.qa - Web: www.mes.qa

RI ENGINEERING SERVICES W




Date:	-	24-04-2025	Doha Drug Store Monthly Maintenance Checklist Walk-In Chiller	Report #
UNIT	NO: 0H000954 - UNIT-1			135
S.No.	DESCRIPTION OF MAINTENANCE ACTIVITIES			REMARKS
1	Clean the condenser coil properly.			Cleaned
2	Check the operation of LP/HP Switch	hes /Solenoid valve.		Checked
3	Check and clean condensate drain li	ine and tray.		Checked & Cleaned
4	Check the evaporator fans operation	n.		Checked
5	Record operating amps of compress	sor.		4.7 amp
6	Compressor Cut-in Tempreature.			4.4 C Deg
7	Compressor Cut-out Tempreature.			6.2 C Deg
8	Inspect and tighten all loose electrical connections.			Checked
9	Check and verify compressor oil level.			Checked
10	Check if there is any leak.			Checked. No any leak
11	Check refrigerant level.			Checked
12	Check evaporator Coil and clean win	rh brush if necessary		Checked
REMA	ARKS: UNIT IS WORKING FINE			- - - -
MES MD AS	technician name and signatu	re	client's representative name ad signature	-



Date:-		24-04-2025	Doha Drug Store Monthly Maintenance Checklist Walk-In Chiller	Report #
UNIT	Γ NO: 0F000139 UNIT-2			136
S.No.		DESCRIPT	ON OF MAINTENANCE ACTIVITIES	REMARKS
1	Clean the condenser coil properly.			Cleaned
2	Check the operation of LP/HP Switch	hes /Solenoid valve.		Checked
3	Check and clean condensate drain li	ine and tray.		Checked & Cleaned
4	Check the evaporator fans operation	n.		Checked
5	Record operating amps of compress	sor.		5.4 amp
6	Compressor Cut-in Tempreature.			4.2 C Deg
7	Compressor Cut-out Tempreature.			5.8 C Deg
8	Inspect and tighten all loose electric	cal connections.		Checked
9	Check and verify compressor oil leve	el.		Checked
10	Check if there is any leak.			No any leak
11	Check refrigerant level.			Checked
12	Check evaporator Coil and clean wir	rh brush if necessary		Checked
REMA	ARKS: UNIT IS WORKING FINE			- - -
MES	technician name and signatur	ro	client's representative name ad signature	

MD ASHRAF



# METRI ENGINEERING SERVICES ساري للخدمان الماندسان في الم

## SITE: DOMA DRUG STORE Monthly Maintenance Checklist Walk-in Chiller

Date: 24-4-25

Unit No: 0F000139

r. No.	Maintenance Activities	Checked
1	Clean the condenser coil properly.	Cleaned!
2	Check the operation of LP/HP Switches /Solenoid valve.	Checked:
3	check and clean condensate drain line and tray.	Cleaned & Checked.
4	check the evaporator fans operation.	Checked.
5	Record operating amps of compressor.	
6	Compressor Cut-in Tempreature.	5.4 A.m.p
7	Compressor Cut-Out Tempreature.	5.8 5
8	Inspect and tighten all loose electrical connections.	Checked.
9	Check and verify compressor oil level.	Checked:
10	Check if there is any leak.	A .
11	Check refrigerant level.	
12	Check evaporator Coil and clean wirh brush if necessary	Checked: okay O

### Remarks:


I unit Warking	Fine.
9	

Technician's Name & Signature ASHOK-Kumen.

Client's Representative Name & Signature

Omer Paredum

24:04:2025



# METRI ENGINEERING SERVICES سرم فيري للخدمات المندسية فيم

# SITE: DOHA DRUG STORE Monthly Maintenance Checklist Walk-in Chiller

Date: 24-4-25

Unit No: 04000954 / 4mit-1

r. No.	Maintenance Activities	Checked
1	Clean the condenser coil properly.	Cleaned.
2	Check the operation of LP/HP Switches /Solenoid valve.	Checked.
3	check and clean condensate drain line and tray.	Checked & Cleaned
4	check the evaporator fans operation.	Checked.
5	Record operating amps of compressor.	4.7 A.mp.
6	Compressor Cut-in Tempreature.	H.H.C.
7	Compressor Cut-Out Tempreature.	6.2 °C
8	Inspect and tighten all loose electrical connections.	Checked.
9	Check and verify compressor oil level.	Checked.
10	Check if there is any leak.	c. 1
11	Check refrigerant level.	Checked ho Any Leak
12	Check evaporator Coil and clean wirh brush if necessary	Checked Okay,

### Remarks:

H unit Working	Fine,

Technician's Name & Signature ASMOK - Kumar.

Client's Representative Name & Signature

24.04.2025