To : M/s Alfardan Automobiles (BMW) From: ENGR. METRI

Attn : Akhil C.R Mobile: +974 50247713

**E-mail:** <u>aratheendran@alfardan.com.qa</u>

Date: 23 September, 2025 Pages: 03

Sub: Design, Supply & Installation of Walk In Freezer room Ref. #: 99209-1-

**Event: Art Basel Doha** 

Dear Sir,

With reference to your inquiry, we are pleased to submit our proposal for your above requirements to wit:

**SCOPE OF WORK** : Design, Supply, installation, Testing & Commissioning of 1 no

Walk in Freezer Room to maintain temperature( -4°C to -6°C)

## 1nos Walk-in Feezer Room (-4°C to -6°C)

EXTERNAL Dimensions : 8.20 m (width) x 10.20 m (length) x 3.60 m (height)

(PUR Wall & PUR Ceiling PANEL THICKNESS **150mm**)

Doors : 1no Single Leaf Hinged Door 1.4m x 1.9m with heater

1no Double Door 2.80 m (width)

Floor Insulation : XPS Polystyrene sheets+ Plywood + Checkered Aluminum ontop

**Refrigeration Units**: Condensing Unit + Matching Evaporator

Condensing Units made by COPELAND, BITZER or DORIN ITALY with Matching Evaporator Units

Sandwich Panel INSULATION : PUR (POLYURTHANE) (Made in Qatar)

THICKNESS: 150 mm

CLADDING : 0.5 mm pre-painted GI sheets.

**CONSTRUCTION** : Panels are joined together by means of tongue and

groove and locked together on each side of the

panel to ensure air tight joints.

**DOOR ACCESSORIES**: Door is complete with fittings and accessories and

have the same finish and thickness as that of the walls and ceiling, complete with rubber gaskets,

safety release handle.

LED lights Included to provide the appropriate Lighting

light levels for each cold store.

**Ref. Accessories** All accessories such as expansion valve, solenoid,

sight glass, pressure relief valves ...etc are

included

**CONTROL PANEL** Specially designed to control & secure the system.

1 no. control panel for each cold room will be provided with necessary contactor,

overload relay, signal lights...etc

**PIPES** copper pipes are made by Muller Brass or

Equivalent

M/ ACCESSORIES Will be provided including rivets, internal and

external flashing, silicon and hygienic plastic

corners.

**Excluding** Electrical Power to be arranged by client at site &

Any Civil Works. Drain point to be arranged by client at

site.

TOTAL PRICE FOR Supply & Installation of ABOVE = 250.000

Q.R.

Price for Dismantling of Freezer Room= 12,000 Q.R.

**PAYMENT TERMS** 60% advance :

20% upon delivery of cooling units

20% upon Completion

**DELIVERY** 1 month from the date of your firm order along

with the receipt of down payment provided the

site is ready for installation.

WARRANTY 1 year on all materials supplied and installed by

MES + + 2 YEARS ON COMPRESSOR ONLY + free preventive maintenance for the 1st year. Servicing other than MES authorized technician voids warranty. Sandwich Panels 5 years warranty.

NOTE : All civil works and main power EXCLUDED. Our work is limited to the above **quoted.** Delay of delivery due to acts of 3rd party (non-availability of supply); site readiness: accidents will not be accounted to MES. Warranty does not cover force majeure, loss due to fire or damage due to natural calamities. MES will not be held liable for any damage on products or items inside the cold room.

**VALIDITY** 30 days.

> Tel: 44459207 - Fax: 44780499 - P.O.Box: 23107 E-mail: mes@mes.qa - Web: www.mes.qa

We trust the above quotation merits your attention and we look forward to serving your requirement soon. Should you need any further clarification, please do not hesitate to contact us.

Thanks & regards,

**Metri Engineering Services W.L.L** 

