

To : M/s PLANET TEC. .

From: ENGR. METRI

Attn : Mr. Ravi Nagalingam

Mobile: +974 7064 2756

E-mail: ravi@planettecqatar.com

Date : 28 April, 2026

Pages : 03

Sub : Design, Supply & Installation of Walk In Cold room Ref. #: 99395-2

Dear Sir,

With reference to your inquiry, we are pleased to submit our proposal for your above requirements to wit:

SCOPE OF WORK : Design, Supply, installation, Testing & Commissioning of 1no Walk in cold rooms as per below table.

Dimensions : **6m x 3.5x 3.2m EXTERNAL DIMENSIONS AS PER ABOVE**
(PUR Wall & PUR Ceiling PANEL THICKNESS **100mm**)

Doors : 1 no Single Leaf Hinged Door 0.8m x 1.8m with heater

Floor Insulation : 100mm sandwich panel with checkered aluminum on top.

Refrigeration Units: Condensing Units made by DORIN ITALY OR BITZER OR EMERSON COPELAND, with Matching Evaporator Units

Sandwich Panel INSULATION : **PUR (POLYURTHANE) (Made in Qatar)**

THICKNESS : **100 mm for low height rooms**

CLADDING : **0.5 mm pre-painted GI sheets.**

CONSTRUCTION : Panels are joined together by means of tongue and groove and locked together on each side of the panel to ensure air tight joints .

DOOR ACCESSORIES	:	Door is complete with fittings and accessories and have the same finish and thickness as that of the walls and ceiling, complete with rubber gaskets, safety release handle.
Lighting	:	LED lights Included to provide the appropriate light levels for each cold store.
Ref. Accessories	:	All accessories such as expansion valve, solenoid, sight glass, pressure relief valves ...etc are included
CONTROL PANEL	:	Specially designed to control & secure the system.
1 no. control panel for each cold room will be provided with necessary contactor, overload relay, signal lights...etc		
PIPES	:	copper pipes are made by Muller Brass or Equivalent
M/ ACCESSORIES	:	Will be provided including rivets, internal and external flashing, silicon and hygienic plastic corners.
Excluding	:	Electrical Power to be arranged by client at site & Any Civil Works or platforms or steel supports.

TOTAL PRICE FOR ABOVE = 65,000 QR

PAYMENT TERMS	:	60% advance 20% upon delivery of cooling units 20% upon Completion
DELIVERY	:	2 weeks from the date of your firm order along with the receipt of down payment provided the site is ready for installation.
WARRANTY	:	1 year on all materials supplied and installed by MES + 1 YEARS ON COMPRESSOR ONLY + free preventive maintenance for the 1 st year. Servicing other than MES authorized technician voids warranty. .

NOTE :All civil works and main power EXCLUDED. Our work is limited to the above quoted. Delay of delivery due to acts of 3rd party (non-availability of supply); site readiness; accidents will not be accounted to MES. Warranty does not cover force majeure, loss due to fire or damage due to natural calamities. MES will not be held liable for any damage on products or items inside the cold room.

VALIDITY	:	30 days.
-----------------	---	----------

We trust the above quotation merits your attention and we look forward to serving your requirement soon. Should you need any further clarification, please do not hesitate to contact us.

Thanks & regards,

Metri Engineering Services W.L.L

