



TECHNICAL & COMMERCIAL QUOTATION

Quotation Ref.	MES/QTN/2026/SAT-RC-0828	Date	28 August 2026
Client	Space Al-Arabi Trading & Contracting Co. W.L.L	Validity	15 Days from date of offer
Enquiry	Supply of 40' HC Refrigerated Containers	Currency	Qatari Riyals (QAR)

To:

M/s Space Al-Arabi Trading & Contracting Co. W.L.L

Doha – State of Qatar

Kind Attention: Mr. Oscar Sampang – Procurement Manager

Tel: +974 5002 2369 | Email: sales@ispacetrading.com

Subject: Supply of 40' High Cube Refrigerated Container – Temperature: –20 °C (Ex-Factory)

Dear Mr. Oscar,

We are in receipt of your inquiry on the above-cited subject and thank you for the opportunity given to our company to submit our proposal. We are pleased to forward the same based on the specifications stated herein.

We trust and hope these will meet your requirements, upon which we await your valued order.

Finally, should you have any clarifications whatsoever, please do not hesitate to contact us.

Thank you, and we assure you of our best services and attention at all times.

1. SCOPE OF WORK

Supply of 40' High Cube Insulated / Refrigerated Containers, complete with insulation, doors, standard electrical fittings and refrigeration system designed for an operating temperature of –20 °C (Ex-Factory).

2. UNIT DIMENSIONS & PRICE SCHEDULE

Unit No.	Usage / Description	Qty. (Nos.)	Length (M)	Width (M)	Height (M)	Unit Rate (QAR)	Total Amount (QAR)
1	40' HIGH CUBE REFRIGERATED CONTAINER –20 °C WITH STANDARD ELECTRICAL FITTINGS	08	12.190	2.440	2.900	145,000.00	1,160,000.00
TOTAL AMOUNT (QAR) – EX-FACTORY							1,160,000.00

Amount in words: Qatari Riyals One Million One Hundred Sixty Thousand Only.

Note: The above stated length and width are external dimensions.

3. TECHNICAL SPECIFICATIONS – 40' HIGH CUBE INSULATED CONTAINER

ITEM	SPECIFICATION
FLOORING	100 MM FLOOR PANEL WITH 12 MM WBP PLYWOOD ON TOP AND ALUMINIUM CHEQUERED PLATE SCREWED TO THE FLOOR PANEL. - ALL JOINTS TO BE SEAM FINISHED CLEAN.



METRI ENGINEERING SERVICES W.L.L.

مترى للخدمات الهندسية ذ.م.م

ITEM	SPECIFICATION
ROOF & WALL CLADDING	• OUTER & INNER SKIN 0.5 MM THICK G.I. POLYESTER COATED, RAL 9003 WHITE COLOUR, LOW RIBBED. • INSULATION 100 MM THICK PIR OF 40 KG/M³ DENSITY. • SPECIFICATION OF GALVANIZED PANEL: GALVANIZED PANELS ARE COLD ROLL FORMED FROM HOT DIP ZINC COATED COIL CONFORMING TO ASTM AZ 150, ZINC COVERING CLASSIFIED G.60 (150 GRM ZINC/M²), WITH A MINIMUM YIELD STRENGTH OF 33 KSI AND MINIMUM TENSILE STRENGTH OF 45 KSI, POLYESTER COATED WITH A COATING THICKNESS OF 25 MICRONS ON THE TOP SIDE AND PRIMER THICKNESS OF 5 MICRONS ON THE REVERSE SIDE.
DOORS	• SINGLE LEAF STANDARD CONTAINER TYPE DOOR LOCK WITH EXTERNAL OPENING DOOR, COMPOSED OF AN OUTER AND INNER SKIN SAME AS WALL CLADDING, SANDWICHED IN BETWEEN WITH 50 MM THICK PIR ALONG WITH RUBBER SEAL ALL AROUND THE DOOR PANEL. • SIZE OF DOOR: 800 MM X 2000 MM – 01 NO.
ELECTRICAL & REFRIGERATION	• LIGHTS INCLUDED. • REFRIGERATION CONDENSING UNIT BRAND – DORIN / REVA COLD WITH BITZER COMPRESSOR OR EQUIVALENT. • EVAPORATOR BRAND – LU-VE OR EQUIVALENT. • REFRIGERANT GAS – R-404A. • FLOOR HEATER – EXCLUDED.

4. COMMERCIAL TERMS

TERM	DESCRIPTION
PAYMENT TERMS	100% advance along with LPO
DELIVERY & OFFLOADING	Ex-Factory. Transportation and offloading at site are excluded and are under the Client's scope.
TIME PERIOD	12 weeks from the date of approval of drawings.
VALIDITY	15 days from the date of this offer, after which it is subject to revision should any increase in the price of raw materials and/or manpower be incurred during the said period of time.
WARRANTY	05 years for insulated panels, and 01 year for the refrigeration unit and insulated doors, against any manufacturing defects, from the date of delivery.
TERMS OF SALE	This quotation is subject to our standard terms of contract unless otherwise specified.

5. EXCLUSIONS, NOTES & ASSUMPTIONS

EXCLUSIONS	NOTES & ASSUMPTIONS
- Any civil works, compaction, ground levelling, footings, PCC/RCC, foundation, etc. - Any type of external works beyond piping termination on the building perimeter. - Transportation and offloading at site. - Power supply cable and connections from the nearest MDB/SMDB to the container. - Permissions to locate or enter specific areas. - Any type of network, TV and telephone sockets and cables. - Any other electrical equipment that is not specified. - Fire alarm system and firefighting system complete to meet the rules and requirements of Qatar Civil Defence (QCDD). - Any municipality / government permits and approvals. - Any type of electrical approvals from KAHRAMAA, QatarEnergy or other authorities. - Any other items not mentioned in our quotation.	- Above stated length and width are external dimensions. - Electrical works have been considered only up to the perimeter of the container – all external materials and connections from the main source are the Client's responsibility. - The complete container shall be made available for inspection by the Client prior to dispatch. - Any deviation, modification or addition to the scope of works against that stated in this proposal shall be treated as an additional variation price. - Prices quoted are Ex-Factory and exclude customs duties, clearance and inland transportation to the final destination.

We remain at your disposal for any further clarification and look forward to receiving your valued order.

Metri Engineering Services W.L.L.

