To : **M/s Al Jazira Son's Trading and Services Co.** **From: ENGR. METRI**

Attn : **Mr. Manny** Mobile: **+974 66965468**

E-mail: manny@aljazirco.com

Date : 30 March, 2026 **Pages** : 03

Sub : Design, Supply & Installation of Walk In Cold rooms **Ref. #: 99395-1-**

JANEYA FOOD INDUSTRIES

Dear Sir,

With reference to your inquiry, we are pleased to submit our proposal for your above requirements to wit:

SCOPE OF WORK : Design, Supply, installation, Testing & Commissioning of 11 no Walk in cold rooms as per below table.

#	MEZZANINE FLOOR	w	d	h
1	freezer room -18C	2.4	3.75	3
2	freezer room -18C	4.9	3.9	3
3	chiller room +0C	12	9.1	3
4	chiller room +0C	4.14	3.9	3
#	**GROUND FLOOR**	**w**	**d**	**h**
1	CHILLER ROOM +0C	14.685	5	10
2	CHILLER ROOM +0C	4.6	5	3
3	CHILLER ROOM +0C	3	2.45	3
4	FREEZER -18C	3	2.45	3
5	FREEZER -18C	7.245	10.6	10
6	FREEZER -18C	7.245	5.6	10
7	FREEZER -15C CORRDIOR	14.88	3	3

Dimensions : **AS PER ABOVE**

(PUR Wall & PUR Ceiling PANEL THICKNESS **150mm**)

Doors : 1no Single Leaf Hinged Door 0.8m x 1.8m with heater

Floor Insulation : 2XLAYERS OF XPS INSULATION. Concrete on top by client

Refrigeration Units: Condensing Units made by BITZER OR EMERSON COPELAND, or DORIN ITALY with Matching Evaporator Units

Sandwich Panel INSULATION : **PUR (POLYURTHANE) (Made in Qatar)**

THICKNESS : **100 mm**

CLADDING : **0.5 mm pre-painted GI sheets.**

CONSTRUCTION	:	Panels are joined together by means of tongue and groove and locked together on each side of the panel to ensure air tight joints **.**
DOOR ACCESSORIES	:	Door is complete with fittings and accessories and have the same finish and thickness as that of the walls and ceiling, complete with rubber gaskets, safety release handle.
Lighting	:	LED lights Included to provide the appropriate light levels for each cold store.
Ref. Accessories	:	All accessories such as expansion valve, solenoid, sight glass, pressure relief valves …etc are included
CONTROL PANEL	:	Specially designed to control & secure the system. 1 no. control panel for each cold room will be provided with necessary contactor, overload relay, signal lights…etc
PIPES	:	copper pipes are made by Muller Brass or Equivalent
M/ ACCESSORIES	:	Will be provided including rivets, internal and external flashing, silicon and hygienic plastic corners.
Excluding	:	**Electrical Power to be arranged by client at site & Any Civil Works.**

TOTAL PRICE FOR ABOVE = 1,331,498 Q.R.

PAYMENT TERMS	:	60% advance 20% upon delivery of cooling units 20% upon Completion
DELIVERY	:	2 month from the date of your firm order along with the receipt of down payment provided the site is ready for installation.
WARRANTY	:	1 year on all materials supplied and installed by MES + 1 YEARS ON COMPRESSOR ONLY + free preventive maintenance for the 1st year. Servicing other than MES authorized technician voids warranty. .

NOTE :All civil works and main power EXCLUDED. Our work is limited to the above quoted. *Delay of delivery due to acts of 3rd party (non-availability of supply); site readiness; accidents will not be accounted to MES. Warranty does not cover force majeure, loss due to fire or damage due to natural calamities. MES will not be held liable for any damage on products or items inside the cold room.*

VALIDITY : 30 days.

We trust the above quotation merits your attention and we look forward to serving your requirement soon. Should you need any further clarification, please do not hesitate to contact us.

Thanks & regards,

Metri Engineering Services W.L.L

متري للخدمات الهندسية ذ.م.م
ص.ب : ١٩٩٦٢ الدوحة - قطر
تليفكس: ٤٤١٢٧٦٧
P.O. Box 19962, Doha-Qatar
TelFax: 4412767
METRI ENGINEERING SERVICES W.L.L